

www.infrastructureindia.gov.in
Department of Economic Affairs
Ministry of Finance, Government of India

Project Details

Information available as on 14-Jul-2020 23:10
PM

Project General Information

Project Name	Implementation of Hetawane medium irrigation project of 144.5 MLD at Pen		
Project Brief	The project involves implementation of Hetawane medium irrigation project at Pen Taluka in Raigad district		
Sector	Water Sanitation	Project Status	Under Construction
Sub-Sector	Irrigation (dams, channels, embankments, etc.)	Nodal Authority	State
Project Capacity	144.5 MLD (Millions Liter per day)	Government/Non Government	Government
Location	Maharashtra		
Any Other Information	The project work has been delayed due to land acquisition & funds problem. Cost of the project was increased due to following reasons: 1) Change in DSR (District Schedule of Rate) and RSR (Regional Schedule of Rate). 2) Change in design 3) Increase in cost of land, as per Land Acquisition Act (Source :- Sectional Engineer, Konkan Irrigation Development Corporation		

Project Authority

Name Of Authority	Konkan Irrigation Development Corporation	Email	eehmpd@hotmail.com
Name Of Contact Person	Shri. S.G. Gade, Executive Engineer	Phone	(02143)-278011
Address	Hetawane Medium Project, Kamarli, Pen, Raigad	Fax	Not Applicable

Project Contractor

Name Of Authority	E. M. Brother	Email	Not Available
Name Of Contact Person	Not Available	Phone	(022)-26486081
Address	638, Gouri House, 8th Road, TPS-III, Khar, Mumbai	Fax	26051082

Project Timeline

Date Of Award Of Project	31-May-1985	Date Of Project Completion(as per Contract)	Not Applicable
Date Of Project Completion(Actual)	Not Available		

Project Costs

Project Cost (as per Contract) in Rs. Crore	15.36	Project Cost (Actual) in Rs. Crore	Not Applicable
Project Cost (Revised) in Rs. Crore	362.68		